

| ID | Task Mode | Task Name   | Duration       | Start               | Finish              | 2021 |     |             |  |             |  |  |     |     |     |     |     |     |     |     |
|----|-----------|---|----------------|---------------------|---------------------|------|-----|-------------|--|-------------|--|--|-----|-----|-----|-----|-----|-----|-----|-----|
|    |           |   |                |                     |                     | Feb  | Mar | Qtr 2, 2021 |  | Qtr 3, 2021 |  |  | Feb | Mar | Apr | May | Jun | Jul | Aug | Sep |
| 1  |           |   |                |                     |                     |      |     |             |  |             |  |  |     |     |     |     |     |     |     |     |
| 2  |           | <b>1 Project Setup</b>                                    | <b>30 days</b> | <b>Mon 15/03/21</b> | <b>Fri 23/04/21</b> |      |     |             |  |             |  |  |     |     |     |     |     |     |     |     |
| 3  | ✓         | 1.1 Project Award   | 0 days         | Mon 15/03/21        | Mon 15/03/21        |      |     |             |  |             |  |  |     |     |     |     |     |     |     |     |
| 4  | ✓         | 1.2 Project Team Setup                                    | 10 days        | Mon 15/03/21        | Fri 26/03/21        |      |     |             |  |             |  |  |     |     |     |     |     |     |     |     |
| 5  | ✓         | 1.3 Project Kick-off Meeting                              | 0 days         | Mon 29/03/21        | Mon 29/03/21        |      |     |             |  |             |  |  |     |     |     |     |     |     |     |     |
| 6  | ✓         | 1.4 Safety Documents Submitted                            | 10 days        | Mon 29/03/21        | Fri 09/04/21        |      |     |             |  |             |  |  |     |     |     |     |     |     |     |     |
| 7  | ✓         | 1.5 Safety Documents Approved                             | 10 days        | Mon 12/04/21        | Fri 23/04/21        |      |     |             |  |             |  |  |     |     |     |     |     |     |     |     |
| 8  | 📄         | 1.6 Covid Opening of Works                                | 0 days         | Mon 05/04/21        | Mon 05/04/21        |      |     |             |  |             |  |  |     |     |     |     |     |     |     |     |
| 9  |           | <b>2 Phase 1 - Existing Design Analysis</b>               | <b>44 days</b> | <b>Mon 12/04/21</b> | <b>Fri 11/06/21</b> |      |     |             |  |             |  |  |     |     |     |     |     |     |     |     |
| 10 | 📄         | 2.1 Cable Identification & Testing                        | 15 days        | Mon 12/04/21        | Fri 30/04/21        |      |     |             |  |             |  |  |     |     |     |     |     |     |     |     |
| 11 | 📄         | 2.2 Dilapidation Report Development                       | 10 days        | Mon 12/04/21        | Fri 23/04/21        |      |     |             |  |             |  |  |     |     |     |     |     |     |     |     |
| 12 | 📄         | 2.3 GOE Survey of Ducting                                 | 10 days        | Mon 26/04/21        | Fri 07/05/21        |      |     |             |  |             |  |  |     |     |     |     |     |     |     |     |
| 13 | 📄         | 2.4 Formalisation of New Drawings of Existing Systems     | 14 days        | Mon 17/05/21        | Thu 03/06/21        |      |     |             |  |             |  |  |     |     |     |     |     |     |     |     |
| 14 | 📄         | 2.5 Final Report Production                               | 5 days         | Fri 04/06/21        | Thu 10/06/21        |      |     |             |  |             |  |  |     |     |     |     |     |     |     |     |
| 15 | 📄         | 2.6 Client Meeting on Findings                            | 0 days         | Fri 11/06/21        | Fri 11/06/21        |      |     |             |  |             |  |  |     |     |     |     |     |     |     |     |
| 16 |           | <b>3 Phase 2 - New Design Formation</b>                   | <b>47 days</b> | <b>Fri 04/06/21</b> | <b>Mon 09/08/21</b> |      |     |             |  |             |  |  |     |     |     |     |     |     |     |     |
| 17 | 📄         | 3.1 New Design GA Drawing                                 | 20 days        | Fri 04/06/21        | Thu 01/07/21        |      |     |             |  |             |  |  |     |     |     |     |     |     |     |     |
| 18 | 📄         | 3.2 Lighting System Calculations                          | 10 days        | Fri 04/06/21        | Thu 17/06/21        |      |     |             |  |             |  |  |     |     |     |     |     |     |     |     |
| 19 | 📄         | 3.3 Completion and issuing of Documentation               | 5 days         | Fri 02/07/21        | Thu 08/07/21        |      |     |             |  |             |  |  |     |     |     |     |     |     |     |     |
| 20 | 📄         | 3.4 Review of Maintenance Requirements                    | 3 days         | Mon 12/07/21        | Wed 14/07/21        |      |     |             |  |             |  |  |     |     |     |     |     |     |     |     |
| 21 | 📄         | 3.5 PSDP Preliminary H&S Plan                             | 15 days        | Mon 12/07/21        | Fri 30/07/21        |      |     |             |  |             |  |  |     |     |     |     |     |     |     |     |
| 22 | 📄         | 3.6 Client Meeting for Review/Sign off of brief and Costs | 7 days         | Fri 30/07/21        | Mon 09/08/21        |      |     |             |  |             |  |  |     |     |     |     |     |     |     |     |
| 23 |           | <b>4 Access Areas</b>                                     | <b>76 days</b> | <b>Mon 26/04/21</b> | <b>Mon 09/08/21</b> |      |     |             |  |             |  |  |     |     |     |     |     |     |     |     |
| 24 | 📄         | 4.1 Car Park  | 76 days        | Mon 26/04/21        | Mon 09/08/21        |      |     |             |  |             |  |  |     |     |     |     |     |     |     |     |
| 25 | 📄         | 4.2 GCH Square  | 76 days        | Mon 26/04/21        | Mon 09/08/21        |      |     |             |  |             |  |  |     |     |     |     |     |     |     |     |
| 26 | 📄         | 4.3 Chimney Park  | 76 days        | Mon 26/04/21        | Mon 09/08/21        |      |     |             |  |             |  |  |     |     |     |     |     |     |     |     |

**8 Covid Opening of Works**

Potential reset for the 10th of April with limited construction works (essential Services Letter to be issued)